

cool down '03

Project Start: Tue 9/26/01
Project Finish: Wed 12/3/03

Tasks

ID	Task Name	Duration	Start	Finish	% Complete
1	Cooldown 03	69 days?	Fri 9/26/03	Wed 12/3/03	29%
2	RHIC Cool down and Operation	69 days?	Fri 9/26/03	Wed 12/3/03	29%
3	Yellow ring process lines closed	1 day?	Fri 9/26/03	Fri 9/26/03	100%
4	Blue Process lines closed	1 day?	Fri 9/26/03	Fri 9/26/03	100%
5	yellow scrub	17 days	Sat 9/27/03	Mon 10/13/03	100%
6	yellow ring insulating vacuum established	1 day?	Tue 10/7/03	Tue 10/7/03	100%
7	blue insulating vacuums established	1 day?	Mon 10/13/03	Mon 10/13/03	100%
8	Yellow ring cool down to 80K	13 days	Tue 10/14/03	Sun 10/26/03	65%
9	blue ring Pand P, Pressure check/ scrub	13 days	Tue 10/14/03	Sun 10/26/03	65%
10	yellow ring on 80K cooler maintenance	18 days	Mon 10/27/03	Thu 11/13/03	0%
11	blue ring on 80K cool down circuit/1005 e compressor	18 days	Mon 10/27/03	Thu 11/13/03	0%
12	compressor room scrub	9 days	Mon 10/27/03	Tue 11/4/03	0%
13	refrigerator scrub	6 days	Wed 11/5/03	Mon 11/10/03	0%
14	blue/yellow on 80k maintaining	5 days	Fri 11/14/03	Tue 11/18/03	0%
15	refrigerator troubleshooting	6 days	Tue 11/11/03	Sun 11/16/03	0%
16	calorimeter test	1 day	Mon 11/17/03	Mon 11/17/03	0%
17	LSA Cool	1 day	Tue 11/18/03	Tue 11/18/03	0%
18	Liquid Helium Delivery	2 days	Wed 11/19/03	Thu 11/20/03	0%
19	blue cool down to 4.5K	8 days	Tue 11/18/03	Tue 11/25/03	0%
20	Liquefy Inventory	2 days	Wed 11/26/03	Thu 11/27/03	0%
21	Yellow ring cool down to 4.5 K	8 days	Wed 11/26/03	Wed 12/3/03	0%

