

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match.
The on-screen version of the Collider-Accelerator Department Procedure is the Official Version.
Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.10.e 10 O'Clock (PEER 15) Mode 24 Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.10		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: Signature on File _____
 Collider-Accelerator Department Chairman _____ Date _____

V. Castillo

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Test results reviewed by:

Safety Section Head's Name (Print): _____ Life Number: _____

Safety Section Head's Name (Sign): _____ Date: ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member's Name (Print): _____ Life Number: _____

RSC Member's Name (Sign): _____ Date: ____/____/____

1.1 Verify necessary conditions for Mode 24

<input type="checkbox"/>	SET VERIFY	CD Key switch for CD Key switch for	XY ARCS XY ARCS
<input type="checkbox"/>	PLACE VERIFY	Peer 15 in Mode 16 Peer 15 is in Controlled Access	MODE 16
<input type="checkbox"/>	CLOSE RESET VERIFY	Peer 15 gate: 11GS1 Peer 15 gates: 9GS1, 9EL1, 9GI1, 9ED1, 10GE1, 10GI1, 10EL1, 10ED1 Peer 15 gates: <input type="checkbox"/> 9GS1, <input type="checkbox"/> 9EL1, <input type="checkbox"/> 9GI1, <input type="checkbox"/> 9ED1, <input type="checkbox"/> 10GE1, <input type="checkbox"/> 10GI1, <input type="checkbox"/> 10EL1, <input type="checkbox"/> 10ED1 are	RESET
<input type="checkbox"/>	SWEEP VERIFY	Peer 15 Zones: 9Z1, 10Z1, 10Z2 Peer 15 Zones: <input type="checkbox"/> 9Z1, <input type="checkbox"/> 10Z1, <input type="checkbox"/> 10Z2 are	SWEPT
<input type="checkbox"/>	PLACE VERIFY RECORD	Peer 15 in Mode 24 Peer 15 is in No Access Duration [_____ secs] of Beam Imminent Alarm	MODE 24
<input type="checkbox"/>	VERIFY PLACE	Red No Access Light at Gate 10GE1 Peer 15 in Mode 16	ILLUMINATED
<input type="checkbox"/>	VERIFY	Peer 15 is in Controlled Access	MODE 16
<input type="checkbox"/>	REMOVE VERIFY PLACE	Reset from gate 10GE1 MCR sees gate 10GE1 is Peer 15 in Mode 24	NOT RESET
<input type="checkbox"/>	VERIFY RESET	Attempt to place Peer 15 in No Access Mode Gate 10GE1	FAIL
<input type="checkbox"/>	VERIFY PLACE	MCR sees gate 10GE1 Peer 15 in Mode 24	RESET
<input type="checkbox"/>	VERIFY	MCR sees Peer 15 in No Access	MODE 24
<input type="checkbox"/>	PLACE VERIFY	Peer 15 in Mode 16 Peer 15 is in Controlled Access	MODE 16
<input type="checkbox"/>	REMOVE VERIFY PLACE	Sweep from zone 9Z1 MCR sees zone 9Z1 is Peer 15 in Mode 24	NOT SWEPT
<input type="checkbox"/>	VERIFY RESET	Attempt to place Peer 15 in No Access Mode Zone 9Z1	FAIL
<input type="checkbox"/>	SWEEP VERIFY PLACE	Zone 9Z1 MCR sees zone 9Z1 Peer 15 in Mode 24	SWEPT
<input type="checkbox"/>	VERIFY	MCR sees Peer 15 in No Access	MODE 24
<input type="checkbox"/>	PLACE VERIFY	Peer 15 in Mode 16 Peer 15 is in Controlled Access	MODE 16
<input type="checkbox"/>	Check for test acceptance of Verify necessary conditions for Mode 24		

1.2 Verify System Response to Opening a Gate while in Mode 24

- ☐ **VERIFY** CD Key switch for **XY ARCS**
- PLACE** Peer 15 in Mode 24
- ☐ **VERIFY** MCR sees Peer 15 in No Access **MODE 24**
- WAIT** For Beam Imminent Alarm to stop sounding
- SET** RHIC Primary Beam Stop Withdraw command **OUT**
- ☐ **VERIFY** MCR sees RHIC Injection CD **DISABLED**
- ☐ **VERIFY** MCR sees RHIC Permit Link **ENABLED**
- ☐ **VERIFY** MCR sees RHIC Injection inhibit **OFF**
- ☐ **VERIFY** MCR sees RHIC ring inhibit **OFF**
- FOLLOW** Test schedule in Table 1, below

Open gate	Verify peer 15 go to Mode 2	Verify sweep lost	Verify RHIC ring inh ON	Verify peer 15 Permit Link is disabled	Verify RHIC Inj. Inh ON	Place peer 15 in Mode 24 & alarm stop	Set RHIC prmy BS w/draw cmd OUT	Verify RHIC ring inh ON	Verify peer 15 Permit Link is enabled	Verify RHIC Inj. Inh OFF	Go to next gate
9ED1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
10GE1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	

Table 1- Test of Gates in Mode 24

- ☐ Check for test acceptance of System Response to Opening a Gate while in Mode 24

1.3 Verify Entry gates are securely locked in Mode 24

- PLACE** Peer 15 in Mode 24
- ☐ **VERIFY** MCR sees Peer 15 in No Access **MODE 24**
- WAIT** For Beam Imminent Alarm to stop sounding
- OPEN** Gate 10GE1 with #14 Key and Simultaneous Release
- ☐ **VERIFY** Attempt to open gate 10GE1 with #14 Key and Simultaneous Release **FAIL**
- OPEN** Gate 10GE1 with Blue Card
- ☐ **VERIFY** Attempt to open gate 10GE1 with Blue Card **FAIL**
- ☐ Check for test acceptance of Verify Entry gates are securely locked in Mode 24

1.4 Verify System Response to Pulling a Crash Cord while in Mode 24

Test in Zone 9Z1

<input type="checkbox"/>	VERIFY	CD Key switch for	XY ARCS
	PLACE	Peer 15 in Mode 24	
<input type="checkbox"/>	VERIFY	MCR sees Peer 15 in No Access	MODE 24
	WAIT	For Beam Imminent Alarm to stop sounding	
	SET	RHIC Primary Beam Stop Withdraw command	OUT
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection CD	DISABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Permit Link	ENABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection inhibit	OFF
<input type="checkbox"/>	VERIFY	MCR sees RHIC ring inhibit	OFF
	PULL	Any Zone 9Z1 crash cord [System #: _____]	
<input type="checkbox"/>	VERIFY	Peer 15 goes to	MODE 2
<input type="checkbox"/>	VERIFY	Sweep is	LOST
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection CD	DISABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Permit Link	DISABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection inhibit	ON
<input type="checkbox"/>	VERIFY	MCR sees RHIC ring inhibit	ON
	REARM	Crash device	
	RESET	Crash at MCR	
<input type="checkbox"/>	VERIFY	Crash is	RESET
	PLACE	Peer 15 in Mode 24	
<input type="checkbox"/>	VERIFY	Peer 15 is in Beam Imminent Mode	MODE 24
	PULL	Any Zone 9Z1 crash cord [System #: _____] when alarm starts sounding	
<input type="checkbox"/>	VERIFY	Beam Imminent alarm	STOPS
<input type="checkbox"/>	VERIFY	Peer 15 has moved to	MODE 2
<input type="checkbox"/>	VERIFY	MCR sees Zone 9Z1	CRASHED
	PLACE	Peer 15 in Mode 8 (Restricted Access)	
<input type="checkbox"/>	VERIFY	Attempt to go to Mode 8	FAIL
	REARM	Crash device	
	RESET	Crash at MCR	
<input type="checkbox"/>	VERIFY	Crash is	RESET
	PLACE	Peer 15 in Mode 8	
<input type="checkbox"/>	VERIFY	MCR sees Peer 15 in Restricted Access	MODE 8

Test in Zone 10Z1

	PLACE	Peer 15 in Mode 24	
<input type="checkbox"/>	VERIFY	MCR sees Peer 15 in No Access	MODE 24
	WAIT	For Beam Imminent Alarm to stop sounding	

SET	RHIC Primary Beam Stop Withdraw command	OUT
<input type="checkbox"/> VERIFY	MCR sees RHIC Injection CD	DISABLED
<input type="checkbox"/> VERIFY	MCR sees RHIC Permit Link	ENABLED
<input type="checkbox"/> VERIFY	MCR sees RHIC Injection inhibit	OFF
<input type="checkbox"/> VERIFY	MCR sees RHIC ring inhibit	OFF
PULL	Any Zone 10Z1 crash cord [System #: _____]	
<input type="checkbox"/> VERIFY	Peer 15 goes to	MODE 2
<input type="checkbox"/> VERIFY	Sweep is	LOST
<input type="checkbox"/> VERIFY	MCR sees RHIC Injection CD	DISABLED
<input type="checkbox"/> VERIFY	MCR sees RHIC Permit Link	DISABLED
<input type="checkbox"/> VERIFY	MCR sees RHIC Injection inhibit	ON
<input type="checkbox"/> VERIFY	MCR sees RHIC ring inhibit	ON
REARM	Crash device	
RESET	Crash at MCR	
<input type="checkbox"/> VERIFY	Crash is	RESET
PLACE	Peer 15 in Mode 24	
<input type="checkbox"/> VERIFY	Peer 15 is in Beam Imminent Mode	MODE 24
PULL	Any Zone 10Z1 crash cord [System #: _____] when alarm starts sounding	
<input type="checkbox"/> VERIFY	Beam Imminent alarm	STOPS
<input type="checkbox"/> VERIFY	Peer 15 has moved to	MODE 2
<input type="checkbox"/> VERIFY	MCR sees Zone 10Z1	CRASHED
PLACE	Peer 15 in Mode 8 (Restricted Access)	
<input type="checkbox"/> VERIFY	Attempt to go to Mode 8	FAIL
REARM	Crash device	
RESET	Crash at MCR	
<input type="checkbox"/> VERIFY	Crash is	RESET
PLACE	Peer 15 in Mode 8	
<input type="checkbox"/> VERIFY	MCR sees Peer 15 in Restricted Access	MODE 8
Test in Zone 10Z2		
PLACE	Peer 15 in Mode 24	
<input type="checkbox"/> VERIFY	MCR sees Peer 15 in No Access	MODE 24
WAIT	For Beam Imminent Alarm to stop sounding	
SET	RHIC Primary Beam Stop Withdraw command	OUT
<input type="checkbox"/> VERIFY	MCR sees RHIC Injection CD	DISABLED
<input type="checkbox"/> VERIFY	MCR sees RHIC Permit Link	ENABLED
<input type="checkbox"/> VERIFY	MCR sees RHIC Injection inhibit	OFF
<input type="checkbox"/> VERIFY	MCR sees RHIC ring inhibit	OFF

PULL	Any Zone 10Z2 crash cord [System #: _____]	
<input type="checkbox"/> VERIFY	Peer 15 goes to	MODE 2
<input type="checkbox"/> VERIFY	Sweep is	LOST
<input type="checkbox"/> VERIFY	MCR sees RHIC Injection CD	DISABLED
<input type="checkbox"/> VERIFY	MCR sees RHIC Permit Link	DISABLED
<input type="checkbox"/> VERIFY	MCR sees RHIC Injection inhibit	ON
<input type="checkbox"/> VERIFY	MCR sees RHIC ring inhibit	ON
REARM	Crash device	
RESET	Crash at MCR	
<input type="checkbox"/> VERIFY	Crash is	RESET
PLACE	Peer 15 in Mode 24	
<input type="checkbox"/> VERIFY	Peer 15 is in Beam Imminent Mode	MODE 24
PULL	Any Zone 10Z2 crash cord [System #: _____] when alarm starts sounding	
<input type="checkbox"/> VERIFY	Beam Imminent alarm	STOPS
<input type="checkbox"/> VERIFY	Peer 15 has moved to	MODE 2
<input type="checkbox"/> VERIFY	MCR sees Zone 10Z2	CRASHED
PLACE	Peer 15 in Mode 8 (Restricted Access)	
<input type="checkbox"/> VERIFY	Attempt to go to Mode 8	FAIL
REARM	Crash device	
RESET	Crash at MCR	
<input type="checkbox"/> VERIFY	Crash is	RESET
PLACE	Peer 15 in Mode 8	
<input type="checkbox"/> VERIFY	MCR sees Peer 15 in Restricted Access	MODE 8
PLACE	Peer 15 in Mode 24	
<input type="checkbox"/> VERIFY	MCR sees Peer 15 in No Access	MODE 24
WAIT	For Beam Imminent Alarm to stop sounding	
SET	RHIC Primary Beam Stop Withdraw command	OUT
<input type="checkbox"/> VERIFY	MCR sees RHIC Injection CD	DISABLED
<input type="checkbox"/> VERIFY	MCR sees RHIC Permit Link	ENABLED
<input type="checkbox"/> VERIFY	MCR sees RHIC Injection inhibit	OFF
<input type="checkbox"/> VERIFY	MCR sees RHIC ring inhibit	OFF
<input type="checkbox"/>	Check for test acceptance of Verify System Response to Pulling a Crash Cord while in Mode 24	

1.5 Verify System Response to ODH trip while in Mode 24

- ☐ **VERIFY** CD Key switch for **XY ARCS**
- ☐ **PLACE** Peer 15 in Mode 24
- ☐ **VERIFY** MCR sees Peer 15 in No Access **MODE 24**
- WAIT** For Beam Imminent Alarm to stop sounding
- SET** RHIC Primary Beam Stop Withdraw command **OUT**
- ☐ **VERIFY** MCR sees RHIC Injection CD on CD pg **DISABLED**
- ☐ **VERIFY** MCR sees RHIC Permit Link **ENABLED**
- ☐ **VERIFY** MCR sees RHIC Injection inhibit **OFF**
- ☐ **VERIFY** MCR sees RHIC ring inhibit **OFF**
- TRIP** ODH sensor using test button, following Table 2, below

ODH sensor	Trip sensor	Verify Peer 15 stays in Mode 24	Verify BS withdraw cmd OUT	Verify Rhic ring inh OFF	Verify Permit link is enabled	Verify Rhic Inj. Inh OFF	Verify strobe on	Verify sonalert on	Verify fans & vents off	Go to
9AS2/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
9AS2/B		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Next ODH
10XAS1/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
10XAS1/B		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Next ODH
10AS1/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
10AS1/B		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	End of test

Table 2 – Test of ODH sensors in Mode 24

- ☐ Check for test acceptance of Verify System Response to ODH trip while in Mode 24

1.6 Test Emergency fan ON/OFF controls at 10GE1 in Mode 24

- | | | | |
|--------------------------|---------------|--|----------------|
| <input type="checkbox"/> | PLACE | Peer 15 in Mode 24 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 15 in No Access | MODE 24 |
| | WAIT | For Beam Imminent Alarm to stop sounding | |
| | PRESS | Emergency fan ON button at gate 10GE1 | |
| | WAIT | For 90 sec timeout counter | |
| <input type="checkbox"/> | VERIFY | Fan 9EF2 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 10EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 11EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 10XEF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 10XEF2 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 10XSF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 10XSF2 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 9AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 9AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 9AV3 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 9AV4 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 10AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 10AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 10AV3 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 10AV4 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 11AV1 is | OPEN |
| | PRESS | Emergency fan OFF button at gate 10GE1 | |
| | WAIT | For 90 sec timeout counter | |
| <input type="checkbox"/> | VERIFY | Fan 9EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 10EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 11EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 10XEF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 10XEF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 10XSF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 10XSF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 9AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 9AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 9AV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 9AV4 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 10AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 10AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 10AV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 10AV4 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 11AV1 is | CLOSED |
- ☐ Check for acceptance of Test Emergency fan ON/OFF controls at 10GE1 in Mode 24

1.7 Test MCR reset of Emergency ON/OFF at 10GE1 in Mode 24

- | | | | |
|--------------------------|---------------|---|----------------|
| <input type="checkbox"/> | VERIFY | MCR sees Peer 15 in No Access | MODE 24 |
| | PRESS | Emergency fan ON button at gate 10GE1 | |
| | WAIT | For 90 sec timeout counter | |
| <input type="checkbox"/> | VERIFY | Fan 9EF2 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 10EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 11EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 10XEF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 10XEF2 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 10XSF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 10XSF2 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 9AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 9AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 9AV3 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 9AV4 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 10AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 10AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 10AV3 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 10AV4 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 11AV1 is | OPEN |
| | PRESS | Emergency fan OFF button at MCR | |
| | WAIT | For 90 sec timeout counter | |
| <input type="checkbox"/> | VERIFY | Fan 9EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 10EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 11EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 10XEF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 10XEF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 10XSF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 10XSF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 9AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 9AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 9AV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 9AV4 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 10AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 10AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 10AV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 10AV4 is | CLOSED |
- ☐ Check for acceptance of Test MCR reset of Emergency ON/OFF at 10GE1 in Mode 24

1.8 Test local fan controls in service building 1010A Mode 24

- | | | | |
|--------------------------|--|--|----------------|
| <input type="checkbox"/> | VERIFY | MCR sees Peer 15 in No Access | MODE 24 |
| | PRESS | Fan ON button at fan box | |
| <input type="checkbox"/> | VERIFY | 1010A fan is | ON |
| <input type="checkbox"/> | VERIFY | 1010A vent is | OPENED |
| | TURN OFF | 1010A fan using MCR Fan OFF button | |
| <input type="checkbox"/> | VERIFY | Attempt to turn off 1010A fan using MCR Fan OFF button | FAIL |
| | PRESS | Fan OFF button at fan box | |
| <input type="checkbox"/> | VERIFY | 1010A fan is | OFF |
| <input type="checkbox"/> | VERIFY | 1010A vent is | CLOSED |
| <input type="checkbox"/> | Check for acceptance of Test local fan controls in service building 1010A Mode 24 | | |

1.9 Test Division A loss of Remote I/O in Mode 24

- | | | | |
|--------------------------|----------------|---|------------------|
| <input type="checkbox"/> | VERIFY | CD Key switch is set for | XY ARCS |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 15 in No Access | MODE 24 |
| | SET | RHIC Primary Beam Stop Withdraw command | OUT |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection CD on CD pg | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Permit Link | ENABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection inhibit | OFF |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC ring inhibit | OFF |
| | UNPLUG | Remote I/O cable from Scanner module in Peer 15A | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 15 Div A CD RIO on H/W pg | FAULT |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 15 Div A go to | MODE 2 |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection CD on CD pg | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees Div A RHIC Permit Link | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees Div A RHIC Injection inhibit | ON |
| <input type="checkbox"/> | VERIFY | MCR sees Div A RHIC ring inhibit | ON |
| <input type="checkbox"/> | VERIFY | MCR sees Div A RHIC Injn rhbk latch | ON |
| <input type="checkbox"/> | VERIFY | MCR sees Div A RHIC rhbk latch | ON |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg W | REACHBACK |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg RHIC | REACHBACK |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg BS G3 | IN |
| | REPLACE | Remote I/O cable at Scanner module in Peer 15A | |
| | RESET | NG CRIT I/O condition at MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees CD RIO | OK |

- | | | | |
|--------------------------|--|--|----------------|
| <input type="checkbox"/> | PLACE | Peer 15 in Mode 2 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 15 in Safe Access | MODE 2 |
| <input type="checkbox"/> | PLACE | Peer 15 in Mode 16 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 15 in Controlled Access | MODE 16 |
| <input type="checkbox"/> | Check for test acceptance of Division A loss of Remote I/O in Mode 24 | | |

1.10 Test Division B loss of Remote I/O in Mode 24

- | | | | |
|--------------------------|--|---|------------------|
| <input type="checkbox"/> | VERIFY | CD Key switch is set for | XY ARCS |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 15 in No Access | MODE 24 |
| | SET | RHIC Primary Beam Stop Withdraw command | OUT |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection CD on CD pg | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Permit Link | ENABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection inhibit | OFF |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC ring inhibit | OFF |
| | UNPLUG | Remote I/O cable from Scanner module in Peer 15B | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 15 Div B CD RIO on H/W pg | FAULT |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 15 Div B go to | MODE 2 |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection CD on CD pg | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees Div B RHIC Permit Link | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees Div B RHIC Injection inhibit | ON |
| <input type="checkbox"/> | VERIFY | MCR sees Div B RHIC ring inhibit | ON |
| <input type="checkbox"/> | VERIFY | MCR sees Div B RHIC Injn rhbk latch | ON |
| <input type="checkbox"/> | VERIFY | MCR sees Div B RHIC rhbk latch | ON |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg W | REACHBACK |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg RHIC | REACHBACK |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg BS G3 | IN |
| | REPLACE | Remote I/O cable at Scanner module in Peer 15B | |
| | RESET | NG CRIT I/O condition at MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees CD RIO | OK |
| | PLACE | Peer 15 in Mode 2 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 15 in Safe Access | MODE 2 |
| | PLACE | Peer 15 in Mode 16 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 15 in Controlled Access | MODE 16 |
| <input type="checkbox"/> | Check for test acceptance of Division B loss of Remote I/O in Mode 24 | | |

1.11 Sweep tests in Mode 24

- ☐ **VERIFY** Peer 15 gate: **11GS1** is **CLOSED**
- ☐ **RESET** **Peer 15 gates:** 9GS1, 9EL1, 9GI1, 9ED1, 10GE1, 10GI1, 10EL1, 10ED1
- ☐ **VERIFY** **Peer 15 gates:** ☐ 9GS1, ☐ 9EL1, ☐ 9GI1, ☐ 9ED1, ☐ 10GE1, ☐ 10GI1, ☐ 10EL1, ☐ 10ED1 are **RESET**
- ☐ **SWEEP** **Peer 15 Zones:** 9Z1, 10Z1, 10Z2
- ☐ **VERIFY** **Peer 15 Zones:** ☐ 9Z1, ☐ 10Z1, ☐ 10Z2 are **SWEPT**
- ☐ **PLACE** **Peer 15 in Mode 24**
- ☐ **VERIFY** **Peer 15 is in No Access** **MODE 24**
- ☐ **PLACE** **Peer 15 in Mode 16**
- ☐ **VERIFY** **Peer 15 is in Controlled Access** **MODE 16**

FOLLOW Test Schedule in Table 3, below

Zone	Gate	Open gate	Verify sweep lost	Verify cannot sweep with gate open	Close gate	Force sweep	Verify cannot go to Mode 24	Reset gate	Verify can go to Mode 24	Go to Mode 16 & next gate
9Z1	9GI1		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>		<input type="checkbox"/>	
10Z1	10GE1		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>		<input type="checkbox"/>	
10Z2	10ED1		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>		<input type="checkbox"/>	

Table 3 – Sweep tests in Mode 24

- ☐ Check for acceptance of Sweep tests in Mode 24

1.12 Chipmunk Tests in Mode 24

ATTACH	Test Box to Chipmunk prior to test	
PLACE	Peer 15 in Mode 24	
<input type="checkbox"/> VERIFY	MCR sees Peer 15 in No Access	MODE 24
WAIT	For Beam Imminent Alarm to stop sounding	
SET	RHIC Primary Beam Stop Withdraw command	OUT
<input type="checkbox"/> VERIFY	MCR sees RHIC Injection CD	DISABLED
<input type="checkbox"/> VERIFY	MCR sees RHIC Permit Link	ENABLED
<input type="checkbox"/> VERIFY	MCR sees RHIC Injection inhibit	OFF
<input type="checkbox"/> VERIFY	MCR sees RHIC ring inhibit	OFF

C'munk	Press & verify div A trip	Verify Peer 15 stays in mode 24	Verify div A Rhic ring inh ON	Verify div A Rhic permit link disabled	Verify div A Rhic Inj. Inh ON	Reset all Systems & cycle BS cmd to OUT	Verify div A Rhic ring inh OFF	Verify div A Rhic permit link enabled	Verify div A Rhic Inj. Inh OFF	Goto table 5 for div B trip
C98		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 4 – Division A trip test in Mode 24

C'munk	Press & verify div B trip	Verify Peer 15 stays in mode 24	Verify div B Rhic ring inh ON	Verify div B Rhic permit link disabled	Verify div B Rhic Inj. Inh ON	Reset all Systems & cycle BS cmd to OUT	Verify div A & B Rhic ring inh OFF	Verify div A & B Rhic permit link enabled	Verify div A & B Rhic Inj. inh OFF	Goto table 6 for div A fails
C98		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 5 – Division B Trip test in Mode 24

C'munk	Press & verify div A fails	Verify Peer 15 divA goes to mode 2	Verify div A Rhic ring inh ON	Verify div A Rhic permit link disabled	Verify div A Rhic Inj. Inh ON	Reset all systms & place Peer 15 div A & B in Mode 2	Place Peer 15 in mode 24 & alarm stop	Verify pmry BS with-draw cmd is OUT	Verify div A & B Rhic ring inh OFF	Verify div A & B Rhic permit link enabled	Verify div A & B Rhic Inj. Inh OFF	Go to table 7 for div B fails
C98		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 6 – Division A Fails test in Mode 24

C'munk	Press & verify div B fails	Verify Peer 15 divB goes to mode 2	Verify div B Rhic ring inh ON	Verify div B Rhic permit link disabled	Verify div B Rhic Inj. Inh ON	Reset all systms & place Peer 15 div A & B in Mode 2	Place Peer 15 in mode 24 & alarm stop	Verify pmry BS with-draw cmd is OUT	Verify div A & B Rhic ring inh OFF	Verify div A & B Rhic permit link enabled	Verify div A & B Rhic Inj. Inh OFF	See end of test instrns below
C98		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 7 – Division B Fails test in Mode 24

End of Test Instructions:

- DETACH** Test Box from Chipmunk after test
CONNECT Cable to Chipmunk
RESET Chipmunk faults at MCR
☐ **VERIFY** MCR sees Chipmunk OK
- ATTACH** Test Box to next Chipmunk for test / or end Chipmunk test
START Test sequence at Table 4

- ☐ Check for acceptance of Chipmunk Tests in Mode 24

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____/____/____

TTL: Sign for completion of final testing: _____

Date: ____/____/____