

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

## C-A OPERATIONS PROCEDURES MANUAL

### ATTACHMENT

#### 4.120.12.f 12 O'clock (PEER 13) Chipmunk Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.12		

#### Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: Signature on File \_\_\_\_\_  
 Collider-Accelerator Department Chairman Date

V. Castillo

#### 4.120.12.f 12 O'clock (PEER 13) Chipmunk Tests

##### PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

<b>1.1</b>	<b>TEST</b>	<b>Chipmunk C280 located at 1012A – 12GE1 in MODE 2</b>	
	<b>PLACE</b>	Peer 13 in <b>Mode 2</b>	
<input type="checkbox"/>	<b>VERIFY</b>	Peer 13 is in <b>Safe Access</b>	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	Chipmunk calibration date [ ____/____/____ ] is	<b>VALID</b>
<input type="checkbox"/>	<b>VERIFY</b>	Chipmunk is in good physical condition and is	<b>CHIRPING</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Chipmunk as	<b>O.K.</b>
	<b>DETACH</b>	Cable from Chipmunk	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Chipmunk as	<b>TRIP &amp; FAILSAFE</b>
	<b>RESET</b>	<b>Trip &amp; Failsafe at MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	Attempt to <b>reset Trip &amp; Failsafe at MCR</b>	<b>FAIL</b>
	<b>CONNECT</b>	Chipmunk <b>Test box</b> to the <b>Chipmunk cable</b>	
	<b>RESET</b>	<b>Trip &amp; Failsafe at MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	Attempt to <b>reset Trip &amp; Failsafe at MCR</b>	<b>SUCCESSFUL</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Chipmunk 280</b> as	<b>O.K.</b>
	<b>PRESS</b>	<b>A &amp; B Div Trip</b> buttons <b>sequentially</b> on the <b>test box</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees the Chipmunk 280 <b>Div A</b> <input type="checkbox"/> followed by <b>Div B</b> <input type="checkbox"/> as	<b>RAD</b>
	<b>RESET</b>	<b>Interlock at MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees C280 <b>Div A</b> <input type="checkbox"/> and <b>Div B</b> <input type="checkbox"/> as	<b>OK</b>
	<b>PRESS</b>	<b>A &amp; B Div FAIL</b> buttons <b>sequentially</b> on the <b>test box</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees the Chipmunk 280 <b>Div A</b> <input type="checkbox"/> followed by <b>Div B</b> <input type="checkbox"/> as	<b>FAILSAFE</b>
	<b>RESET</b>	<b>Failsafe at MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees C280 <b>Div A</b> <input type="checkbox"/> and <b>Div B</b> <input type="checkbox"/> as	<b>OK</b>
	<b>DETACH</b>	Chipmunk <b>Test box</b> from cable	
	<b>CONNECT</b>	<b>Chipmunk</b> to cable	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Chipmunk</b> is	<b>CHIRPING</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Chipmunk</b> as	<b>O.K.</b>
<input type="checkbox"/>	<b>Check for test acceptance of Test Chipmunk C 280 in Mode 2</b>		

#### END OF TEST PROCEDURE

**TTL: Sign for completion of initial testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

**TTL: Sign for completion of final testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_