

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

## C-A OPERATIONS PROCEDURES MANUAL

### ATTACHMENT

4.120.12.h 12 O'clock (PEER 13) Oxygen Deficiency Hazard Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.12		

### Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: Signature on File \_\_\_\_\_  
 Collider-Accelerator Department Chairman Date

V. Castillo

#### 4.120.12.h 12 O'clock (PEER 13) Oxygen Deficiency Hazard Tests

### PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**1.1 Conduct a visual check on Peer 13 Crash and Crash/ODH boxes following Table 1 below**

√ = ok, x = problem

BOXES		Verify mechan condn. ok	Verify elec. condn. ok	Crash/ODH boxes only				Verify all X's corrected
CRASH	Crash/ODH			Division A		Division B		
				Lcd Rdg	Tp2 – Tp4 Vltg	Lcd Rdg	Tp2 – Tp4 Vltg	
11CB1		<input type="checkbox"/>	<input type="checkbox"/>	N/A	N/A	N/A	N/A	<input type="checkbox"/>
	11CB2	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
11CB3		<input type="checkbox"/>	<input type="checkbox"/>	N/A	N/A	N/A	N/A	<input type="checkbox"/>
	11CB4	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
12XCB1		<input type="checkbox"/>	<input type="checkbox"/>	N/A	N/A	N/A	N/A	<input type="checkbox"/>
	12XCB2	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
	12XCB3	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
12XCB4		<input type="checkbox"/>	<input type="checkbox"/>	N/A	N/A	N/A	N/A	<input type="checkbox"/>
	12XCB5	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
	12CB1	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
12CB2		<input type="checkbox"/>	<input type="checkbox"/>	N/A	N/A	N/A	N/A	<input type="checkbox"/>
	12CB3	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
	12CB4	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>

**Table 1 – Summary of visual check on Crash and Crash/ODH boxes in Peer 13**

**1.2 Verification of valid calibration of ODH sensors in Peer 13, following Table 2 below**

√ = ok, x = problem

ODH sensor	Verify valid calibration	Record calibration date	Verify all x's corrected	Record new calibration date
11AS1	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
11AS2	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
12XAS1	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
12XAS2	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
12XAS3	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
12AS1	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
12AS2	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
12AS3	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____

**Table 2 – Verification of valid calibration of ODH sensors in Peer 13**

### 1.3 Test of ODH sensor 11AS1 in 11CB2

<b>PLACE</b>	<b>Peer 13 in Mode 8</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Peer 13 is in Restricted Access</b>	<b>MODE 8</b>
<b>FLOW</b>	<b>Helium ( or Nitrogen ) gas across 11AS1</b>	
<b>RECORD</b>	<b>Oxygen trip level for Div A</b>	_____ %
<b>RECORD</b>	<b>Oxygen trip level for Div B</b>	_____ %
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees 11AS1 Div A</b>	<b>TRIPPED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees 11AS1 Div B</b>	<b>TRIPPED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Div A &amp; B strobes on 11CB2 are</b>	<b>FLASHING</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Div A &amp; B sonalerts on 11CB2 are</b>	<b>SOUNDING</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 11EF2 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 11AV1 is</b>	<b>OPEN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 11AV2 is</b>	<b>OPEN</b>
<b>HALT</b>	<b>Flow of gas on 11AS1</b>	
<b>WAIT</b>	<b>For 11AS1 to clear (level ~ trip-level above)</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Div A &amp; B strobes and sonalerts on 11CB2 are</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 11EF2 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 11AV1 is</b>	<b>CLOSED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 11AV2 is</b>	<b>CLOSED</b>
<b>RESET</b>	<b>ODH in MCR</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees ODH as</b>	<b>RESET</b>
<input type="checkbox"/>	<b>Check for Test Acceptance of sensor 11AS1</b>	

### 1.4 Test of ODH sensor 11AS2 in 11CB4

<b>PLACE</b>	<b>Peer 13 in Mode 8</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Peer 13 is in Restricted Access</b>	<b>MODE 8</b>
<b>FLOW</b>	<b>Helium ( or Nitrogen ) gas across 11AS2</b>	
<b>RECORD</b>	<b>Oxygen trip level for Div A</b>	_____ %
<b>RECORD</b>	<b>Oxygen trip level for Div B</b>	_____ %
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees 11AS2 Div A</b>	<b>TRIPPED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees 11AS2 Div B</b>	<b>TRIPPED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Div A &amp; B strobes on 11CB4 are</b>	<b>FLASHING</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Div A &amp; B sonalerts on 11CB4 are</b>	<b>SOUNDING</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 12XEF1is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 11AV2 is</b>	<b>OPEN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 11AV3 is</b>	<b>OPEN</b>
<b>HALT</b>	<b>Flow of gas on 11AS2</b>	
<b>WAIT</b>	<b>For 11AS2 to clear (level ~ trip-level above)</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Div A &amp; B strobes and sonalerts on 11CB4 are</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 12XEF1 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 11AV2 is</b>	<b>CLOSED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 11AV3 is</b>	<b>CLOSED</b>
<b>RESET</b>	<b>ODH in MCR</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees ODH as</b>	<b>RESET</b>
<input type="checkbox"/>	<b>Check for Test Acceptance of sensor 11AS2</b>	

- 1.5 Test of ODH sensor 12XAS1 in 12XCB2**
- |  |  |                 |
|--|--|-----------------|
| <b>PLACE</b>                           | <b>Peer 13 in Mode 8</b>                                 |                 |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Peer 13 is in Restricted Access</b>                   | <b>MODE 8</b>   |
| <b>FLOW</b>                            | <b>Helium ( or Nitrogen ) gas across 12XAS1</b>          |                 |
| <b>RECORD</b>                          | <b>Oxygen trip level for Div A</b>                       | _____ %         |
| <b>RECORD</b>                          | <b>Oxygen trip level for Div B</b>                       | _____ %         |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees 12XAS1 Div A</b>                             | <b>TRIPPED</b>  |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees 12XAS1 Div B</b>                             | <b>TRIPPED</b>  |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Div A &amp; B strobes on 12XCB2 are</b>               | <b>FLASHING</b> |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Div A &amp; B sonalerts on 12XCB2 are</b>             | <b>SOUNDING</b> |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Fan 12XEF1 is</b>                                     | <b>ON</b>       |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Vent 11AV2 is</b>                                     | <b>OPEN</b>     |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Vent 11AV3 is</b>                                     | <b>OPEN</b>     |
| <b>HALT</b>                            | <b>Flow of gas on 12XAS1</b>                             |                 |
| <b>WAIT</b>                            | <b>For 12XAS1 to clear (level ~ trip-level above)</b>    |                 |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Div A &amp; B strobes and sonalerts on 12XCB2 are</b> | <b>OFF</b>      |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Fan 12XEF1 is</b>                                     | <b>ON</b>       |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Vent 11AV2 is</b>                                     | <b>CLOSED</b>   |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Vent 11AV3 is</b>                                     | <b>CLOSED</b>   |
| <b>RESET</b>                           | <b>ODH in MCR</b>  |                 |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees ODH as</b>                                   | <b>RESET</b>    |
| <input type="checkbox"/>               | <b>Check for Test Acceptance of sensor 12XAS1</b>        |                 |

- 1.6 Test of ODH sensor 12XAS2 in 12XCB3**
- |  |  |                 |
|--|--|-----------------|
| <b>PLACE</b>                           | <b>Peer 13 in Mode 8</b>                                 |                 |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Peer 13 is in Restricted Access</b>                   | <b>MODE 8</b>   |
| <b>FLOW</b>                            | <b>Helium ( or Nitrogen ) gas across 12XAS2</b>          |                 |
| <b>RECORD</b>                          | <b>Oxygen trip level for Div A</b>                       | _____ %         |
| <b>RECORD</b>                          | <b>Oxygen trip level for Div B</b>                       | _____ %         |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees 12XAS2 Div A</b>                             | <b>TRIPPED</b>  |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees 12XAS2 Div B</b>                             | <b>TRIPPED</b>  |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Div A &amp; B strobes on 12XCB3 are</b>               | <b>FLASHING</b> |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Div A &amp; B sonalerts on 12XCB3 are</b>             | <b>SOUNDING</b> |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Fan 12XEF2 is</b>                                     | <b>ON</b>       |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Vent 12AV1 is</b>                                     | <b>OPEN</b>     |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Vent 12AV2 is</b>                                     | <b>OPEN</b>     |
| <b>HALT</b>                            | <b>Flow of gas on 12XAS2</b>                             |                 |
| <b>WAIT</b>                            | <b>For 12XAS2 to clear (level ~ trip-level above)</b>    |                 |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Div A &amp; B strobes and sonalerts on 12XCB3 are</b> | <b>OFF</b>      |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Fan 12XEF2 is</b>                                     | <b>OFF</b>      |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Vent 12AV1 is</b>                                     | <b>CLOSED</b>   |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Vent 12AV2 is</b>                                     | <b>CLOSED</b>   |
| <b>RESET</b>                           | <b>ODH in MCR</b>  |                 |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees ODH as</b>                                   | <b>RESET</b>    |
| <input type="checkbox"/>               | <b>Check for Test Acceptance of sensor 12XAS2</b>        |                 |

<b>1.7</b>	<b>Test of ODH sensor 12AS1 in 12CB1</b>		
	<b>PLACE</b>	<b>Peer 13 in Mode 8</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 13 is in Restricted Access</b>	<b>MODE 8</b>
	<b>FLOW</b>	<b>Helium ( or Nitrogen ) gas across 12AS1</b>	
	<b>RECORD</b>	<b>Oxygen trip level for Div A</b>	_____ %
	<b>RECORD</b>	<b>Oxygen trip level for Div B</b>	_____ %
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees 12AS1 Div A</b>	<b>TRIPPED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees 12AS1 Div B</b>	<b>TRIPPED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Div A &amp; B strobes on 12CB1 are</b>	<b>FLASHING</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Div A &amp; B sonalerts on 12CB1 are</b>	<b>SOUNDING</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan 12XEF2 is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 12AV1 is</b>	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 12AV2 is</b>	<b>OPEN</b>
	<b>HALT</b>	<b>Flow of gas on 12AS1</b>	
	<b>WAIT</b>	<b>For 12AS1 to clear (level ~ trip-level above)</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Div A &amp; B strobes and sonalerts on 12CB1 are</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan 12XEF2 is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 12AV1 is</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 12AV2 is</b>	<b>CLOSED</b>
	<b>RESET</b>	<b>ODH in MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees ODH as</b>	<b>RESET</b>
<input type="checkbox"/>	<b>Check for Test Acceptance of sensor 12AS1</b>		

<b>1.8</b>	<b>Test of ODH sensor 12AS2 in 12CB3</b>		
	<b>PLACE</b>	<b>Peer 13 in Mode 8</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 13 is in Restricted Access</b>	<b>MODE 8</b>
	<b>FLOW</b>	<b>Helium ( or Nitrogen ) gas across 12AS2</b>	
	<b>RECORD</b>	<b>Oxygen trip level for Div A</b>	_____ %
	<b>RECORD</b>	<b>Oxygen trip level for Div B</b>	_____ %
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees 12AS2 Div A</b>	<b>TRIPPED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees 12AS2 Div B</b>	<b>TRIPPED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Div A &amp; B strobes on 12CB3 are</b>	<b>FLASHING</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Div A &amp; B sonalerts on 12CB3 are</b>	<b>SOUNDING</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan 12EF1 is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 12AV2 is</b>	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 12AV3 is</b>	<b>OPEN</b>
	<b>HALT</b>	<b>Flow of gas on 12AS2</b>	
	<b>WAIT</b>	<b>For 12AS2 to clear (level ~ trip-level above)</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Div A &amp; B strobes and sonalerts on 12CB3 are</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan 12EF1 is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 12AV2 is</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 12AV3 is</b>	<b>CLOSED</b>
	<b>RESET</b>	<b>ODH in MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees ODH as</b>	<b>RESET</b>
<input type="checkbox"/>	<b>Check for Test Acceptance of sensor 12AS2</b>		

## 1.9 Test of ODH sensor 12AS3 in 12CB4

<b>PLACE</b>	<b>Peer 13 in Mode 8</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Peer 13 is in Restricted Access</b>	<b>MODE 8</b>
<b>FLOW</b>	<b>Helium ( or Nitrogen ) gas across 12AS3</b>	
<b>RECORD</b>	<b>Oxygen trip level for Div A</b>	_____ %
<b>RECORD</b>	<b>Oxygen trip level for Div B</b>	_____ %
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees 12AS3 Div A</b>	<b>TRIPPED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees 12AS3 Div B</b>	<b>TRIPPED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Div A &amp; B strobes on 12CB4 are</b>	<b>FLASHING</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Div A &amp; B sonalerts on 12CB4 are</b>	<b>SOUNDING</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 1EF1 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 12AV3 is</b>	<b>OPEN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 1AV1 is</b>	<b>OPEN</b>
<b>HALT</b>	<b>Flow of gas on 12AS3</b>	
<b>WAIT</b>	<b>For 12AS3 to clear (level ~ trip-level above)</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Div A &amp; B strobes and sonalerts on 12CB4 are</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 1EF1 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 12AV3 is</b>	<b>CLOSED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 1AV1 is</b>	<b>CLOSED</b>
<b>RESET</b>	<b>ODH in MCR</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees ODH as</b>	<b>RESET</b>
<input type="checkbox"/>	<b>Check for Test Acceptance of sensor 12AS3</b>	

## 1.10 10-minute Activation test of sensor 11AS1 in sector 11

<b>PLACE</b>	<b>Peer 13 in Mode 8</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Peer 13 is in Restricted Access</b>	<b>MODE 8</b>
<b>JUMPER</b>	<b>Tp2 and Tp4 on the Div A pcb in 11CB2</b>	
<b>JUMPER</b>	<b>Tp2 and Tp4 on the Div B pcb in 11CB2</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Peer 13 is in</b>	<b>MODE 2</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees 11AS1 Div A</b>	<b>TRIPPED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees 11AS1 Div B</b>	<b>TRIPPED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 11EF2 is immediately</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 11AV1 is immediately</b>	<b>OPEN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 11AV2 is immediately</b>	<b>OPEN</b>
<b>AFTER</b>	<b>~ 30 secs</b>	
<b>TURN</b>	<b>Bypass Switch to Bypass</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Strobes <input type="checkbox"/>, Sonalerts <input type="checkbox"/> and Fans (after ~90secs) <input type="checkbox"/></b>	<b>STOP</b>
<b>TURN</b>	<b>Bypass Switch from Bypass</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Strobes <input type="checkbox"/>, Sonalerts <input type="checkbox"/> and Fans (after ~30secs) <input type="checkbox"/></b>	<b>CONTINUE</b>
<b>BEGIN</b>	<b>10-minute timer</b>	

<b>RECORD</b>	<b>Volume of air-flow</b> at the inlet of fan <b>11EF2</b> <i>Target flow value (<math>\pm 10\%</math>)</i>	_____ <b>LFM</b> <i>1592 LFM</i>
<input type="checkbox"/> <b>VERIFY</b>	Air flow at tell-tale of vent <b>11AV1</b> is	<b>ADEQUATE</b>
<input type="checkbox"/> <b>VERIFY</b>	Air flow at tell-tale of vent <b>11AV2</b> is	<b>ADEQUATE</b>
<b>AFTER RECORD</b>	<b>~ 10 minutes</b> <b>Duration of timer</b>	_____ <b>mins</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>10EF1</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>11EF1</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>12XEF1</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Vent <b>10AV1</b> is	<b>OPEN</b>
<input type="checkbox"/> <b>VERIFY</b>	Vent <b>10AV2</b> is	<b>OPEN</b>
<input type="checkbox"/> <b>VERIFY</b>	Vent <b>10AV3</b> is	<b>OPEN</b>
<input type="checkbox"/> <b>VERIFY</b>	Vent <b>10AV4</b> is	<b>OPEN</b>
<b>REMOVE REMOVE</b>	<b>Jumper between Tp2 and Tp4 on the Div A pcb in 11CB2</b> <b>Jumper between Tp2 and Tp4 on the Div B pcb in 11CB2</b>	
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>11EF2</b> is	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	Vent <b>11AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/> <b>VERIFY</b>	Vent <b>11AV2</b> is	<b>CLOSED</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>10EF1</b> is	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>11EF1</b> is	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>12XEF1</b> is	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	Vent <b>10AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/> <b>VERIFY</b>	Vent <b>10AV2</b> is	<b>CLOSED</b>
<input type="checkbox"/> <b>VERIFY</b>	Vent <b>10AV3</b> is	<b>CLOSED</b>
<input type="checkbox"/> <b>VERIFY</b>	Vent <b>10AV4</b> is	<b>CLOSED</b>
<b>RESET</b>	<b>ODH in MCR</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees ODH as</b>	<b>RESET</b>
<input type="checkbox"/>	<b>Check for Test Acceptance of sensor 11AS1 on for &gt; 10 minutes</b>	



<b>1.11</b>	<b>Test Activation of multiple sensors, 11AS2 and 12XAS1, in sector 11</b>		
	<b>PLACE</b>	<b>Peer 13 in Mode 8</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 13 is in Restricted Access</b>	<b>MODE 8</b>
	<b>JUMPER</b>	<b>Tp2 and Tp4 on the Div A pcb in 11CB4</b>	
	<b>JUMPER</b>	<b>Tp2 and Tp4 on the Div B pcb in 11CB4</b>	
	<b>JUMPER</b>	<b>Tp2 and Tp4 on the Div A pcb in 12XCB2</b>	
	<b>JUMPER</b>	<b>Tp2 and Tp4 on the Div B pcb in 12XCB2</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 13 is in</b>	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees 11AS2 Div A</b>	<b>TRIPPED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees 11AS2 Div B</b>	<b>TRIPPED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees 12XAS1 Div A</b>	<b>TRIPPED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees 12XAS1 Div B</b>	<b>TRIPPED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan 10EF1 is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan 11EF1 is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan 11EF2 is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan 12XEF1 is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 10AV1 is</b>	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 10AV2 is</b>	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 10AV3 is</b>	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 10AV4 is</b>	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 11AV1 is</b>	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 11AV2 is</b>	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 11AV3 is</b>	<b>OPEN</b>
	<b>AFTER</b>	<b>~ 30 secs</b>	
	<b>TURN</b>	<b>Bypass Switch to Bypass</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Strobes <input type="checkbox"/>, Sonalerts <input type="checkbox"/> and Fans (after ~90secs) <input type="checkbox"/></b>	<b>STOP</b>
	<b>TURN</b>	<b>Bypass Switch from Bypass</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Strobes <input type="checkbox"/>, Sonalerts <input type="checkbox"/> and Fans (after ~30secs) <input type="checkbox"/></b>	<b>CONTINUE</b>
	<b>REMOVE</b>	<b>Jumper between Tp2 and Tp4 on the Div A pcb in 11CB2</b>	
	<b>REMOVE</b>	<b>Jumper between Tp2 and Tp4 on the Div B pcb in 11CB2</b>	
	<b>REMOVE</b>	<b>Jumper between Tp2 and Tp4 on the Div A pcb in 11CB4</b>	
	<b>REMOVE</b>	<b>Jumper between Tp2 and Tp4 on the Div B pcb in 11CB4</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan 10EF1 is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan 11EF1 is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan 11EF2 is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan 12XEF1 is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 10AV1 is</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 10AV2 is</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 10AV3 is</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 10AV4 is</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 11AV1 is</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 11AV2 is</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent 11AV3 is</b>	<b>CLOSED</b>
	<b>RESET</b>	<b>ODH in MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees ODH as</b>	<b>RESET</b>
<input type="checkbox"/>	<b>Check for Test Acceptance of Activation of multiple sensors 11AS2 and 12XAS1 in sector 11</b>		

## 1.12 10-minute Activation test of sensor 12XAS2 in sector 12

<b>PLACE</b>	<b>Peer 13 in Mode 8</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Peer 13 is in Restricted Access</b>	<b>MODE 8</b>
<b>JUMPER</b>	<b>Tp2 and Tp4 on the Div A pcb in 12XCB3</b>	
<b>JUMPER</b>	<b>Tp2 and Tp4 on the Div B pcb in 12XCB3</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Peer 13 is in</b>	<b>MODE 2</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees 12XAS2 Div A</b>	<b>TRIPPED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees 12XAS2 Div B</b>	<b>TRIPPED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 12XEF2 is immediately</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 12AV1 is immediately</b>	<b>OPEN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 12AV2 is immediately</b>	<b>OPEN</b>
<b>AFTER</b>	<b>~ 30 secs</b>	
<b>TURN</b>	<b>Bypass Switch to Bypass</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~90secs) <input type="checkbox"/></b>	<b>STOP</b>
<b>TURN</b>	<b>Bypass Switch from Bypass</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~30secs) <input type="checkbox"/></b>	<b>CONTINUE</b>
<b>BEGIN</b>	<b>10-minute timer</b>	
<b>RECORD</b>	<b>Volume of air-flow at the upper inlet of fan 12XEF2</b>	<b>_____ LFM</b>
	<i>Target flow value (<math>\pm 10\%</math>) is the sum of both ducts</i>	<i>1592 LFM</i>
<input type="checkbox"/> <b>VERIFY</b>	<b>Air-flow at tell-tale of vent 12AV1 is</b>	<b>ADEQUATE</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Air-flow at tell-tale of vent 12AV2 is</b>	<b>ADEQUATE</b>
<b>AFTER</b>	<b>~ 10 minutes</b>	
<b>RECORD</b>	<b>Duration of timer</b>	<b>_____ mins</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 1EF1 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 1EF2 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 1EF3 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 1EF4 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 12EF1 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 1AV1 is</b>	<b>OPEN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 1AV2 is</b>	<b>OPEN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 1AV3 is</b>	<b>OPEN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 12AV3 is</b>	<b>OPEN</b>
<b>REMOVE</b>	<b>Jumper between Tp2 and Tp4 on the Div A pcb in 12XCB3</b>	
<b>REMOVE</b>	<b>Jumper between Tp2 and Tp4 on the Div B pcb in 12XCB3</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 12XEF2 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 12AV1 is</b>	<b>CLOSED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Vent 12AV2 is</b>	<b>CLOSED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 1EF1 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 1EF2 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 1EF3 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 1EF4 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan 12EF1 is</b>	<b>CLOSED</b>

<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV2</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV3</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV3</b> is	<b>CLOSED</b>

	<b>RESET</b>	<b>ODH</b> in <b>MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>ODH</b> as	<b>RESET</b>

☐ Check for Test Acceptance of sensor **12XAS2** on for > 10 minutes

### 1.13 Test Activation of multiple sensors, **12AS2** and **12AS3**, in sector 12

	<b>PLACE</b>	<b>Peer 13</b> in <b>Mode 8</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 13</b> is in <b>Restricted Access</b>	<b>MODE 8</b>

	<b>JUMPER</b>	<b>Tp2</b> and <b>Tp4</b> on the <b>Div A</b> pcb in <b>12CB3</b>
	<b>JUMPER</b>	<b>Tp2</b> and <b>Tp4</b> on the <b>Div B</b> pcb in <b>12CB3</b>
	<b>JUMPER</b>	<b>Tp2</b> and <b>Tp4</b> on the <b>Div A</b> pcb in <b>12CB4</b>
	<b>JUMPER</b>	<b>Tp2</b> and <b>Tp4</b> on the <b>Div B</b> pcb in <b>12CB4</b>

<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 13</b> is in	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>12AS2</b> <b>Div A</b>	<b>TRIPPED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>12AS2</b> <b>Div B</b>	<b>TRIPPED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>12AS3</b> <b>Div A</b>	<b>TRIPPED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>12AS3</b> <b>Div B</b>	<b>TRIPPED</b>

<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF1</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF2</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF3</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF4</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12EF1</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12XEF1</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV1</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV2</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV3</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV1</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV2</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV3</b> is	<b>OPEN</b>

**AFTER** ~ 30 secs

	<b>TURN</b>	Bypass Switch <b>to</b> Bypass	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Strobes</b> <input type="checkbox"/> , <b>Sonalerts</b> <input type="checkbox"/> and <b>Fans</b> (after ~90secs) <input type="checkbox"/>	<b>STOP</b>
	<b>TURN</b>	Bypass Switch <b>from</b> Bypass	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Strobes</b> <input type="checkbox"/> , <b>Sonalerts</b> <input type="checkbox"/> and <b>Fans</b> (after ~30secs) <input type="checkbox"/>	<b>CONTINUE</b>

	<b>REMOVE</b>	<b>Jumper</b> between <b>Tp2</b> and <b>Tp4</b> on the <b>Div A</b> pcb in <b>112XCB3</b>
	<b>REMOVE</b>	<b>Jumper</b> between <b>Tp2</b> and <b>Tp4</b> on the <b>Div B</b> pcb in <b>112XCB3</b>
	<b>REMOVE</b>	<b>Jumper</b> between <b>Tp2</b> and <b>Tp4</b> on the <b>Div A</b> pcb in <b>12XCB3</b>
	<b>REMOVE</b>	<b>Jumper</b> between <b>Tp2</b> and <b>Tp4</b> on the <b>Div B</b> pcb in <b>12XCB3</b>

<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF2</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF3</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF4</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12EF1</b> is	<b>OFF</b>

- |                          |               |                               |               |
|--------------------------|---------------|-------------------------------|---------------|
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>12XEF1</b> is          | <b>OFF</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>1AV1</b> is           | <b>CLOSED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>1AV2</b> is           | <b>CLOSED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>1AV3</b> is           | <b>CLOSED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>12AV1</b> is          | <b>CLOSED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>12AV2</b> is          | <b>CLOSED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>12AV3</b> is          | <b>CLOSED</b> |
|                          | <b>RESET</b>  | <b>ODH</b> in <b>MCR</b>      |               |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR</b> sees <b>ODH</b> as | <b>RESET</b>  |
- ☐ Check for Test Acceptance of Activation of multiple sensors 12AS2 and 12AS3 in sector 12

#### 1.14 Test Manual fan ON/OFF controls in Alcove 11C

- |                          |               |   |               |
|--------------------------|---------------|---|---------------|
|                          | <b>PLACE</b>  | <b>Peer 13 in Mode 8</b>                      |               |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>Peer 13</b> is in <b>Restricted Access</b> | <b>MODE 8</b> |
|                          | <b>PRESS</b>  | Fan <b>ON</b> button in <b>Alcove 1C</b>      |               |
|                          | <b>BEGIN</b>  | <b>90-sec timer</b>                           |               |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>11EF2</b> is                           | <b>ON</b>     |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>11AV1</b> is                          | <b>OPEN</b>   |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>11AV2</b> is                          | <b>OPEN</b>   |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>11AV3</b> is                          | <b>OPEN</b>   |
|                          | <b>PRESS</b>  | Fan <b>OFF</b> button in <b>Alcove 1C</b>     |               |
|                          | <b>AFTER</b>  | <b>90 secs</b> from <b>ON</b> command         |               |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>11EF2</b> is                           | <b>OFF</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>11AV1</b> is                          | <b>CLOSED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>11AV2</b> is                          | <b>CLOSED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>11AV3</b> is                          | <b>CLOSED</b> |
- ☐ Check for Test Acceptance of Manual fan ON/OFF controls in Alcove 11C

### 1.15 Test Manual fan ON/OFF controls at CCW Experimental area fan control box

- |  |   |                  |
|--|---|------------------|
| <b>PLACE</b>                           | <b>Peer 13 in Mode 8</b>  |                  |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Peer 13 is in Restricted Access</b>  | <b>MODE 8</b>    |
| <b>PRESS<br/>BEGIN</b>                 | <b>Fan ON button in Experimental area fan control box<br/>90-sec timer</b>                              |                  |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>12XEF1</b> is  | <b>ON</b>        |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>11AV2</b> is  | <b>OPEN</b>      |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>11AV3</b> is  | <b>OPEN</b>      |
| <b>RECORD</b>                          | <b>Volume of air-flow</b> at the inlet of fan <b>12XEF1</b>   | <b>_____ LFM</b> |
|  | <i>Target flow value (<math>\pm 10\%</math>)</i>  | <b>2078 LFM</b>  |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Air flow</b> at tell-tale of vent <b>11AV3</b> is  | <b>ADEQUATE</b>  |
| <b>PRESS<br/>AFTER</b>                 | <b>Fan OFF button in CCW Experimental area fan control box<br/>90 secs from ON command</b>              |                  |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>12XEF1</b> is  | <b>OFF</b>       |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>11AV2</b> is  | <b>CLOSED</b>    |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>11AV3</b> is  | <b>CLOSED</b>    |
| <input type="checkbox"/>               | <b>Check for Test Acceptance of Manual fan ON/OFF controls at CCW Experimental area fan control box</b> |                  |

### 1.16 Test Manual fan ON/OFF controls at CW Experimental area fan control box

- |  |  |               |
|--|--|---------------|
| <b>PLACE</b>                           | <b>Peer 13 in Mode 8</b>   |               |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Peer 13 is in Restricted Access</b>   | <b>MODE 8</b> |
| <b>PRESS<br/>BEGIN</b>                 | <b>Fan ON button in Experimental area fan control box<br/>90-sec timer</b>                             |               |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>12XEF2</b> is   | <b>ON</b>     |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>12AV1</b> is   | <b>OPEN</b>   |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>12AV2</b> is   | <b>OPEN</b>   |
| <b>PRESS<br/>AFTER</b>                 | <b>Fan OFF button in CCW Experimental area fan control box<br/>90 secs from ON command</b>             |               |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>12XEF2</b> is   | <b>OFF</b>    |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>12AV1</b> is   | <b>CLOSED</b> |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>12AV2</b> is   | <b>CLOSED</b> |
| <input type="checkbox"/>               | <b>Check for Test Acceptance of Manual fan ON/OFF controls at CW Experimental area fan control box</b> |               |

# 1.17 Test Manual fan ON/OFF controls in Alcove 1A

<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 13 in Mode 8</b>	
	<b>VERIFY</b>	<b>Peer 13 is in Restricted Access</b>	<b>MODE 8</b>
	<b>PRESS BEGIN</b>	<b>Fan ON button in Alcove 1A 90-sec timer</b>	
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF1</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12EF1</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV1</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV1</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV2</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV3</b> is	<b>OPEN</b>
	<b>RECORD</b>	<b>Volume of air-flow</b> at the inlet of fan <b>12EF1</b> <i>Target flow value (<math>\pm 10\%</math>)</i>	_____ <b>LFM</b> <b>2078 LFM</b>
	<b>RECORD</b>	<b>Volume of air-flow</b> at the inlet of fan <b>1EF1</b> <i>Target flow value (<math>\pm 10\%</math>)</i>	_____ <b>LFM</b> <b>1592 LFM</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Air flow</b> at tell-tale of vent <b>1AV1</b> is	<b>ADEQUATE</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Air flow</b> at tell-tale of vent <b>12AV3</b> is	<b>ADEQUATE</b>
	<b>PRESS AFTER</b>	<b>Fan OFF button in Alcove 1A 90 secs from ON command</b>	
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12EF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV2</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV3</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>Check for Test Acceptance of Manual fan ON/OFF controls in Alcove 1A</b>		

### 1.18 Test Manual fan ON/OFF controls in Alcove 1B

- |  |  |               |
|--|--|---------------|
| <b>PLACE</b>                           | <b>Peer 13 in Mode 8</b>               |               |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Peer 13 is in Restricted Access</b> | <b>MODE 8</b> |
| <b>PRESS</b>                           | <b>Fan ON button in Alcove 1B</b>      |               |
| <b>BEGIN</b>                           | <b>90-sec timer</b>                    |               |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>1EF1</b> is                     | <b>ON</b>     |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>12EF1</b> is                    | <b>ON</b>     |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>1AV1</b> is                    | <b>OPEN</b>   |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>12AV1</b> is                   | <b>OPEN</b>   |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>12AV2</b> is                   | <b>OPEN</b>   |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>12AV3</b> is                   | <b>OPEN</b>   |
| <b>PRESS</b>                           | <b>Fan OFF button in Alcove 1B</b>     |               |
| <b>AFTER</b>                           | <b>90 secs from ON command</b>         |               |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>1EF1</b> is                     | <b>OFF</b>    |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>12EF1</b> is                    | <b>OFF</b>    |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>1AV1</b> is                    | <b>CLOSED</b> |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>12AV1</b> is                   | <b>CLOSED</b> |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>12AV2</b> is                   | <b>CLOSED</b> |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>12AV3</b> is                   | <b>CLOSED</b> |
- ☐ **Check for Test Acceptance of Manual fan ON/OFF controls in Alcove 1B**

### 1.19 Test of Manual fan OFF controls in MCR

- |  |   |             |
|--|---|-------------|
| <b>PRESS</b>                           | <b>Fan ON button in Alcove 1A</b>             |             |
| <b>PRESS</b>                           | <b>Fan ON button in Alcove 11C</b>            |             |
| <b>PRESS</b>                           | <b>Fan ON button in CW Experimental area</b>  |             |
| <b>PRESS</b>                           | <b>Fan ON button in CCW Experimental area</b> |             |
| <b>BEGIN</b>                           | <b>90-sec timer</b>                           |             |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>1EF1</b> is                            | <b>ON</b>   |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>11EF2</b> is                           | <b>ON</b>   |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>12EF1</b> is                           | <b>ON</b>   |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>12XEF1</b> is                          | <b>ON</b>   |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>12XEF2</b> is                          | <b>ON</b>   |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>1AV1</b> is                           | <b>OPEN</b> |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>11AV1</b> is                          | <b>OPEN</b> |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>11AV2</b> is                          | <b>OPEN</b> |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>11AV3</b> is                          | <b>OPEN</b> |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>12AV1</b> is                          | <b>OPEN</b> |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>12AV2</b> is                          | <b>OPEN</b> |
| <input type="checkbox"/> <b>VERIFY</b> | Vent <b>12AV3</b> is                          | <b>OPEN</b> |
| <b>PRESS</b>                           | <b>Fan OFF button in MCR</b>                  |             |
| <b>AFTER</b>                           | <b>90 secs from ON command</b>                |             |

<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>11EF2</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12EF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12XEF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12XEF2</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>11AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>11AV2</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>11AV3</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV2</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV3</b> is	<b>CLOSED</b>

☐ **Check for Test Acceptance of Manual fan OFF controls in MCR**

#### **1.20 Test of Emergency fan ON/OFF controls at 12GE1**

**PRESS Emergency fan ON button at gate 12GE1**

**BEGIN 90-sec timer**

<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF1</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>11EF2</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12EF1</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12XEF1</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12XEF2</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV1</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>11AV1</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>11AV2</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>11AV3</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV1</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV2</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV3</b> is	<b>OPEN</b>

**PRESS Emergency fan OFF button at gate 12GE1**  
**AFTER 90 secs from ON command**

<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>11EF2</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12EF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12XEF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12XEF2</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>11AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>11AV2</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>11AV3</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV2</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV3</b> is	<b>CLOSED</b>

☐ **Check for Test Acceptance of Emergency fan OFF controls at gate 12GE1**



**1.21 Test MCR reset of Emergency fan ON/OFF controls at 12GE1**

**PRESS Emergency fan ON button at gate 12GE1**

**BEGIN 90-sec timer**

<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF1</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>11EF2</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12EF1</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12XEF1</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12XEF2</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV1</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>11AV1</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>11AV2</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>11AV3</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV1</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV2</b> is	<b>OPEN</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV3</b> is	<b>OPEN</b>

**PRESS Emergency fan OFF button at MCR**  
**AFTER 90 secs from ON command**

<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>11EF2</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12EF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12XEF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>12XEF2</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>11AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>11AV2</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>11AV3</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV2</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>12AV3</b> is	<b>CLOSED</b>

- ☐ **Check for Test Acceptance of MCR reset of Emergency fan ON/OFF at gate 12GE1**

## 1.22 Test of ODH sensor 12XAS3 in 12XCB5 in service Building 1012A

	<b>PLACE</b>	<b>Peer 13 in Mode 8</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 13 is in Restricted Access</b>	<b>MODE 8</b>
	<b>FLOW</b>	<b>Helium ( or Nitrogen ) gas across 12XAS3</b>	
	<b>RECORD</b>	<b>Oxygen trip level for Div A</b>	_____ %
	<b>RECORD</b>	<b>Oxygen trip level for Div B</b>	_____ %
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees 12XAS3 Div A</b>	<b>TRIPPED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees 12XAS3 Div B</b>	<b>TRIPPED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Div A &amp; B strobes on 12XCB5 are</b>	<b>FLASHING</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Div A &amp; B sonalerts on 12XCB5 are</b>	<b>SOUNDING</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan in 1012A is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent in 1012A is</b>	<b>OPEN</b>
	<b>AFTER</b>	<b>~ 30 secs</b>	
	<b>TURN</b>	<b>Bypass Switch to Bypass</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~90secs) <input type="checkbox"/></b>	<b>STOP</b>
	<b>TURN</b>	<b>Bypass Switch from Bypass</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~30secs) <input type="checkbox"/></b>	<b>CONTINUE</b>
	<b>HALT</b>	<b>Flow of gas on 12XAS3</b>	
	<b>WAIT</b>	<b>For 12XAS3 to clear (level ~ trip-level above)</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Div A &amp; B strobes and sonalerts on 12XCB5 are</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan in 1012A is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Vent in 1012A is</b>	<b>CLOSED</b>
	<b>RESET</b>	<b>ODH in MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees ODH as</b>	<b>RESET</b>
<input type="checkbox"/>	<b>Check for Test Acceptance of sensor 12XAS3 in 12XCB5 in service Building 1012A</b>		

**1.23 Summary of air flow at fan intakes and vents in sector 12**

<b>RECORD</b>	<b>Volume of air-flow</b> at the inlet of fan <b>11EF2</b> <i>Target flow value (<math>\pm 10\%</math>)</i>	_____ <b>LFM</b> <b>1592 LFM</b>
<input type="checkbox"/> <b>VERIFY</b>	Air flow at tell-tale of vent <b>11AV1</b> is	<b>ADEQUATE</b>
<input type="checkbox"/> <b>VERIFY</b>	Air flow at tell-tale of vent <b>11AV2</b> is	<b>ADEQUATE</b>
<input type="checkbox"/> <b>VERIFY</b>	Air flow at tell-tale of vent <b>11AV3</b> is	<b>ADEQUATE</b>
<b>RECORD</b>	<b>Volume of air-flow</b> at the inlet of fan <b>12XEF1</b> <i>Target flow value (<math>\pm 10\%</math>)</i>	_____ <b>LFM</b> <b>2078 LFM</b>
<b>RECORD</b>	<b>Volume of air-flow</b> at the <b>upper</b> inlet of fan <b>12XEF2</b> <i>Target flow value (<math>\pm 10\%</math>) is the sum of both ducts</i>	_____ <b>LFM</b> <b>1592 LFM</b>
<input type="checkbox"/> <b>VERIFY</b>	Air flow at tell-tale of vent <b>12AV1</b> is	<b>ADEQUATE</b>
<input type="checkbox"/> <b>VERIFY</b>	Air flow at tell-tale of vent <b>12AV2</b> is	<b>ADEQUATE</b>
<input type="checkbox"/> <b>VERIFY</b>	Air flow at tell-tale of vent <b>12AV3</b> is	<b>ADEQUATE</b>
<b>RECORD</b>	<b>Volume of air-flow</b> at the inlet of fan <b>12EF1</b> <i>Target flow value (<math>\pm 10\%</math>)</i>	_____ <b>LFM</b> <b>2078 LFM</b>
<b>RECORD</b>	<b>Volume of air-flow</b> at the inlet of fan <b>1EF1</b> <i>Target flow value (<math>\pm 10\%</math>)</i>	_____ <b>LFM</b> <b>1592 LFM</b>
<input type="checkbox"/> <b>VERIFY</b>	Air flow at tell-tale of vent <b>1AV1</b> is	<b>ADEQUATE</b>
<input type="checkbox"/>	<b>Check for Acceptance of Summary of air-flow at fan intakes and vents in sector 12</b>	

**END OF TEST PROCEDURE**

**TTL: Sign for completion of initial testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

**TTL: Sign for completion of final testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_